

Onondaga County Microwave Cutover Schedule

Site	VIN	BWT NEW	POM/HIG	ROS	MAK	STP	CIC	DataRadio cutover	PAUSE for unrelated Verizon cutover	MAN NEW	CIV (from 911)	Labor Day	OCC	OTI	PSB	Pause	OCC & OTI MRD4 cut
days	1.5	1.5	3	1	1	1	1.5	1	3	1.5	5		1	3	0.5		2
date	7/30-7/31	8/1-8/2	8/6-8/8	8/9	8/10	8/13	8/14-8/15	8/16-8/17	8/20-8/22	8/23-8/24	8/27-8/31	9/3	9/4	9/5-9/7	9/10	9/11	9/12-9/14
# of techs (including 911 and CIV techs)	3	3	3	3	3	3	3	5		3	3		3	4	2		3
circuits to cut from 911	4	9	16	6	3	6	9			7	57		4	13	2		2
circuits to cut from CIV	3	7	9	5	3	4	8			5	n/a		4	15	2		2
DataRadio Ethernet cutover								5									
Site alarms to cutover	x			x	x	x				x							
48 volt relays needed for e lead			2	1							9						4
Notes							Leave two NYSP circuits intact until OTI cutover	We are leaving 8/17 available as a buffer for this cutover	UR will be working with Verizon to reconfigure workstations and man backup Center				cut all circuits except MRD4	cut all circuits except MRD4, include two NYSP circuits to CIC	SFD1&2 ESYR		

IT to 911 DS1 cutover schedule is TBD

IT to 911 Ethernet cutover schedule is TBD